

Date of Initial Review:		Location of Work Performed:									
Project: #											
ALL FIRE RATED PENETRATIONS SHALL BE LABELED NEXT TO PENETRATION											
Room #	Mon	Tues	Wed	Thur	Fri						Comments
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Walls labeled for (circle):	fire rating	smoke rating	No Rating	RATING(s)	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Drywall continuous ... holes or abandoned penetrations filled per Accepted Fire Tested Assembly <u>OR</u> acoustical sealant if not rating.					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Drywall holes patched in a <b>Fire-Rated wall</b> to be from stud to stud. (Not a scab of drywall on top of drywall)					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Fire Spray or Acoustical sealant is continuous at drywall/deck connection & covering mineral wool.					RATING(s)
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Review studs for general damage					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Review studs for any improper holes made for MEP. <ul style="list-style-type: none"> <li>- No punches with-in 18" of a pre-punch hole</li> <li>- No punches with-in 12" of the bottom</li> <li>- No holes larger than the width of an existing pre-punch</li> <li>- Verify that no flanges are cut</li> </ul> <b>VERIFY THAT ALL CORRECTIONS ARE MADE</b>					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Studs are same ga. as tracks (except possibly king studs)					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Verify non-composite walls (drywall on one side or not up to deck) have horizontal bridging at 4'-0" o.c. (or otherwise req'd per mfr) attached as req'd					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Review the door frames...review if Aluminum frames are being used, if so <b>review stud jamb orientation.</b>					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Verify door heads are installed with correct header					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Door head attached to king studs w/ correct fasteners (6)					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	King studs next to window or door, corner & Intersection studs are fastened to bottom track – both sides.					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Cripple studs located above doors, HVAC, windows, etc.					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Stud flange/ track provided for perimeter fasteners.					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Are CJ installed and one stud on either side of the CJ.					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CJ installation...if fire wall, drywall to be installed in between the studs with at least 1/2" of space between the drywall and the next stud (for movement)					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Top & Bottom Track Anchorage	12" o/c	16" o/c	24" o/c		
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Verify that the top track (if deflection track) is not attached to the tops of the studs & at least 1" of stud is overlapping.					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Bottom track anchorage clear edge distance (2" from ends& slab edge)					
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Verify sound attenuation in stud cavities & door frame					

Room #	Mon	Tues	Wed	Thur	Fri		Comments
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Review corner requirements (2-studs or 3-stud needed?)	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Verify that there are NO stud splices	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Review blocking for type, size, location, and attachment	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Studs are NOT in contact with any copper pipes.	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Resilient Furring Channel fasteners not too long as to <u>touch</u> / <u>puncture</u> stud	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	RC Channels are within 2" of the floor and opening head.	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Fire caulk has been properly installed and tooled at in-wall floor/ceiling penetrations (All around penetration).	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Steel fireproofing is continuous & patched as necessary.	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	MEP connections tight and not in the way of gyp board.	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Low voltage wires have grommets at the pre-punches.	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Copper have grommets at the pre-punches.	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Pipe insulation goes through studs.	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Insulated pipes have continuous insulation / vapor barrier throughout ( <i>continuous - NO tears or rips &amp; including bends</i> )	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Pipes are +1.5" from edge of studs when they go through the stud or are in behind blocking ( <i>except for galv &amp; cast</i> )	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Piping cleanouts are accessible and usable	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	HVAC ductwork sealed w/intumescent caulk & labeled <u>or</u> Acoustical sealant (around insulation jacket)— <i>verify wall rating.</i>	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	HVAC damper installed with-in wall plane per UL.	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<b>Review track for construction debris &amp; moisture</b>	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Verify J-Box orientation, location, height(s), attachment Review for ADA and Equipment locations.	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	All pipes are secured in wall. Supports are secured.	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Review insulation or sound attenuation (Full in cavity)	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Review Fire Putty Pads / Acoustical Putty Pads – complete and up at least 1" onto conduit	
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		
N/A	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>		

Additional Comments:

**Sub-Contractor Sign-Off Sheet**

Sub-Contractor	Due Date	Printed Name (Reviewer)	Initial when complete	Date Complete
Drywall				
Sprinkler <i>(including fire stopping)</i>				
Plumber <i>(including fire stopping)</i>				
HVAC <i>(including fire stopping)</i>				
Electrical <i>(including fire stopping)</i>				
Low Voltage <i>(including fire stopping)</i>				
Med Gas <i>(including fire stopping)</i>				
Fire Stopping – <i>if separate trade</i>				
Fire Proofer				
Owner Rep				
AECOM				

<i>Sub-Contractor's PM shall be the reviewer, unless approved by AECOM Hunt PM.</i>
---