

Precast Plank End Caps

Bidding/installing precast planks, projects must account for the precast contractor to plug the ends with mortar, to prevent animals and water from getting in the cavities during construction.



The plugs should NOT be a loose type material



Precast planks are typically made with a denser concrete mix, meaning water that gets into the cavities will eventually come out, but it may take a few weeks or months.

When proper plugs are NOT installed as soon as possible...



Plugs are NOT a structural requirement; it is a constructability need.